

2016 Projects:

updated 05/11/2016

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Clarksville Rd and Kent St	<i>Keefer Hwy to Portland City Limits</i>	<i>Crack Seal, wedging, Chip and Fog Seal (contractor)</i>
Schedule: Start Date: <i>End of May</i>	Completion Date: <i>August 31st</i>	Current Stage: Low Bid - Pavement Maintenance Systems
David Highway	<i>M-66 to Kelsey Hwy</i>	<i>Crack Seal (contractor), Chip and Fog Seal (MCRC)</i>
Schedule: Start Date: <i>End of May</i>	Completion Date: <i>August 31st</i>	Current Stage: Low Bid - Pavement Maintenance Systems
David Highway	<i>Lyons Rd to Divine Hwy</i>	<i>Crack Seal, wedging, Chip and Fog Seal (contractor)</i>
Schedule: Start Date: <i>End of May</i>	Completion Date: <i>August 31st</i>	Current Stage: Low Bid - Pavement Maintenance Systems
David Highway Bridge	<i>Over Libhart Creek</i>	<i>Bridge Replacement</i>
Schedule: Start Date: <i>May 3rd</i>	Completion Date: <i>November 1st</i>	Current Stage: Road Closed - Bridge and approach removal
Divine Highway	<i>David Hwy to Marsalle Rd</i>	<i>Crush, shape, and overlay</i>
Schedule: Start Date: <i>April 1st</i>	Completion Date: <i>August 31st</i>	Current Stage: Periodic Closures - Roadside Ditching this week and next
Dumon Road	<i>End of Asphalt to Button Rd</i>	<i>Crack Seal (contractor), Chip and Fog Seal (MCRC)</i>
Schedule: Start Date: <i>End of May</i>	Completion Date: <i>Mid-August</i>	Current Stage: Crack Sealing
Ellison Road	<i>Chickering Rd to Graff Rd</i>	<i>Crack Seal, Wedging (contractor), Chip and Fog Seal (MCRC)</i>
Schedule: Start Date: <i>Mid-July</i>	Completion Date: <i>Mid-August</i>	Current Stage: Crack Sealing
Frank Road	<i>Clyde Rd to Tuttle Rd</i>	<i>Widen, flatten vertical curves, tree removal</i>
Schedule: Start Date: <i>February</i>	Completion Date: <i>May</i>	Current Stage: Work is complete, road is open to traffic
Grand River Ave	<i>Portland Urban Limits to Clintonia Rd</i>	<i>Crack Seal, Chip and Fog Seal (contractor)</i>
Schedule: Start Date: <i>End of May</i>	Completion Date: <i>August 31st</i>	Current Stage: Low Bid - Pavement Maintenance Systems
Hardendorfs Subdivision	<i>Platted Streets North and South of M-21</i>	<i>Crack Seal, Wedging (contractor), Chip and Fog Seal (MCRC)</i>
Schedule: Start Date: <i>Mid-July</i>	Completion Date: <i>Mid-August</i>	Current Stage: Crack Sealing
Hawley Hwy	<i>Potters Rd to M-21</i>	<i>Crack Seal, Wedging (contractor), Chip and Fog Seal (MCRC)</i>
Schedule: Start Date: <i>Mid-July</i>	Completion Date: <i>Mid-August</i>	Current Stage: Crack Sealing

Ingalls Road	Zahm Rd to Miriam Rd	Crush, Shape, & Overlay
Schedule: Start Date: Mid-July	Completion Date: Mid-August	Current Stage: Low Bid - Michigan Paving and Materials
Johnson Road	Potter Rd to M-21	Crack Seal, Wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: Mid-July	Completion Date: Mid-August	Current Stage: Crack Sealing
Keefer Highway	David Hwy to Grand River Ave	Pave shoulders, chip and fog seal (contractor)
Schedule: Start Date: June 1st	Completion Date: 8-31 (chip seal) 11-1 (trees)	Current Stage: Low Bid - Wonsey Tree Service
Kelsey Highway	Riverside Drive to David Hwy	Crack Seal, wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: End of May	Completion Date: August 31st	Current Stage: Low Bid - Pavement Maintenance Systems
Krupp Road	Albert Rd to Miriam Rd	Crack Seal (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: Mid-July	Completion Date: Mid-August	Current Stage: Crack Sealing
Miriam, Richmond, and Feuerstein (Old 91)	Krupp Rd to Potters Rd	Crack Seal, Wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: Mid-July	Completion Date: Mid-August	Current Stage: Crack Sealing
Nash Highway	Clarksville Village Limits to M-50	Crack Seal, wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: End of May	Completion Date: August 31st	Current Stage: Low Bid - Pavement Maintenance Systems
Repik Alley	Within Hardendorfs Subdivision	Crush, shape, and asphalt overlay
Schedule: Start Date: Mid-July	Completion Date: Mid-August	Current Stage: Low bid - Michigan Paving and Materials
Riverside Drive	Kelsey Hwy to Lyons Village Limits	Crack Seal, wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: End of May	Completion Date: August 31st	Current Stage: Low Bid - Pavement Maintenance Systems
Sayles Road and Marble Road	Montcalm Ave to Potters Road	Crack Seal, wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: End of May	Completion Date: August 31st	Current Stage: Low Bid - Pavement Maintenance Systems
Russel Rd (Tupper Lake Rd)	Over Tupper Creek	Bridge Deck Resurface
Schedule: Start Date: Mid-July	Completion Date: End of August	Current Stage: Low Bid - Michigan Paving and Materials
Zahm Road	Belding City Limits to Krupp Road	Crack Seal, wedging (contractor), Chip and Fog Seal (MCRC)
Schedule: Start Date: End of May	Completion Date: August 31st	Current Stage: Low Bid - Pavement Maintenance Systems
Whites Bridge Road	Over Flat River	Replace Historic Bridge
Schedule: Start Date: November 1st	Completion Date: Summer 2017	Current Stage: Grade Insp. Complete - Final Plans Being Prepared