

2017 Projects:

updated 09/14/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
<b>Bennett Road</b> <i>From Hartwell Rd to Jordan Lake Rd &amp; from Harwood Rd to M-66</i> <i>Skip paving, wedging, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$97,000	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>Bonanza Road</b> <i>Over Tupper Creek</i> <i>Resurface bridge deck and approaches</i>		
<b>Project Cost:</b> \$19,600	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Project complete</b>
<b>Charlotte Highway</b> <i>Cutler Rd to Bridge over Grand River</i> <i>Skip paving, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$170,444	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>Cyrus Street</b> <i>North St to Ionia City Limits</i> <i>Skip paving, wedging, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$24,500	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>David Highway</b> <i>Saranac Village Limits to Jordan Lake Rd</i> <i>Skip paving, wedging, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$144,660	<b>Anticipated Schedule:</b> Start May	Completion July <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>David Highway</b> <i>Divine Hwy to Hubbardston Rd</i> <i>Wedging, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$221,000	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>Divine Highway</b> <i>Marsalle Rd to Portland City Limits</i> <i>Skip paving repair, asphalt mill &amp; asphalt resurface</i>		
<b>Project Cost:</b> \$279,200	<b>Anticipated Schedule:</b> Start End of May	Completion July 7th <b>Current Stage:</b> <b>Project complete</b>
<b>Divine Highway</b> <i>Kimball Rd to David Hwy</i> <i>Wedging, crack seal, &amp; chip seal</i>		
<b>Project Cost:</b> \$330,000	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Chip seal complete. Fog seal next few weeks</b>
<b>Fisk Road</b> <i>Montcalm Ave to M-91</i> <i>Crack seal</i>		
<b>Project Cost:</b> \$18,000	<b>Anticipated Schedule:</b> Start May	Completion August <b>Current Stage:</b> <b>Project complete</b>
<b>Grand River Avenue</b> <i>Morrison Lake Rd to Jordan Lake Rd</i> <i>Crack seal</i>		
<b>Project Cost:</b> \$28,000	<b>Anticipated Schedule:</b> Start May	Completion July <b>Current Stage:</b> <b>Project complete</b>
<b>Grand River Avenue</b> <i>Keefer Hwy to Portland City Limits</i> <i>Crack seal</i>		
<b>Project Cost:</b> \$26,700	<b>Anticipated Schedule:</b> Start End of May	Completion July 7th <b>Current Stage:</b> <b>Project complete</b>

2017 Projects:

updated 09/14/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
<b>Grand River Avenue</b> <i>Cutler Rd to Portland Urban Limits</i> <b>Asphalt mill and resurface</b>		
Project Cost: \$66,900	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: <b>Project complete</b>
<b>Hawley Highway</b> <i>Ellison Rd to Potters Rd</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$110,533	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Haynor Road</b> <i>Dildine Rd to Rector Rd</i> <b>Crack seal, and chip seal</b>		
Project Cost: \$42,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Hill Street</b> <i>Jefferson St to Morse St</i> <b>Crack seal &amp; chip seal</b>		
Project Cost: \$10,500	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Horizon Drive Subdivision</b> <i>M-66 throughout subdivision</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$44,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Hubbardston Road</b> <i>County line to Hubbardston Village Limits</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$82,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Ionia Road</b> <i>End of Asphalt to Portland City Limits</i> <b>Crack seal, and chip seal</b>		
Project Cost: \$23,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Johnson Road</b> <i>Long Lake Rd to M-44</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$135,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Johnson Road</b> <i>Ellison Rd to Potters Rd</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$145,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Keefe Highway</b> <i>Grand River Ave to I-96</i> <b>Asphalt mill and resurface</b>		
Project Cost: \$60,300	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: <b>Project complete</b>
<b>Keefe Highway</b> <i>Lyons Village Limits to David Hwy</i> <b>Skip paving, wedging, crack seal, &amp; chip seal</b>		
Project Cost: \$144,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>

2017 Projects:

updated 09/14/2017

	Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
<b>Kelsey Highway</b> <i>David Hwy to Grand River Ave</i> <i>Crack seal</i>			
<b>Project Cost:</b> \$48,000	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Project complete</b>
<b>Lincoln Avenue</b> <i>Bellamy Rd to Bellamy Creek</i> <i>Asphalt overlay</i>			
<b>Project Cost:</b> \$145,000	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Long Lake and Van Vleck Road</b> <i>M-66 to Palo</i> <i>Preparatory skip paving (worst locations)</i>			
<b>Project Cost:</b> \$45,000	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Project complete</b>
<b>Looking Glass Avenue</b> <i>Portland City Limits to end of asphalt</i> <i>Crack seal</i>			
<b>Project Cost:</b> \$17,000	<b>Anticipated Schedule:</b> Start End of May	Completion July 7th	Current Stage: <b>Project complete</b>
<b>Marble Road at Sayles Road</b> <i>Drainage improvements, grading, pave intersection</i>			
<b>Project Cost:</b> \$30,000	<b>Anticipated Schedule:</b> Start June	Completion August	Current Stage: <b>Project complete</b>
<b>Morse Street</b> <i>North St to Ionia City Limits</i> <i>Crack seal, &amp; chip seal</i>			
<b>Project Cost:</b> \$10,500	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Morrison Lake Road</b> <i>Saranac Village Limits to Grand River Ave</i> <i>Asphalt overlay and chip seal</i>			
<b>Project Cost:</b> \$360,000	<b>Anticipated Schedule:</b> Start June	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Musgrove Highway</b> <i>Petrie Road and Keefer Highway</i> <i>Culvert Replacement</i>			
<b>Project Cost:</b> \$65,000	<b>Anticipated Schedule:</b> Start May	Completion June	Current Stage: <b>Project complete</b>
<b>New North Dexter Neighborhood</b> <i>North St to Cyrus St</i> <i>Skip paving, wedging, crack seal, &amp; chip seal</i>			
<b>Project Cost:</b> \$47,000	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>North Street</b> <i>M-66 to Cyrus St</i> <i>Skip paving, wedging, crack seal, &amp; chip seal</i>			
<b>Project Cost:</b> \$25,500	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>North Street</b> <i>Jefferson St to Kellogg Rd</i> <i>Crack seal &amp; chip seal</i>			
<b>Project Cost:</b> \$20,000	<b>Anticipated Schedule:</b> Start May	Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>

2017 Projects:

updated 09/14/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
<b>O'Brien Road</b>	<i>Bricker Rd to McKenna Rd</i>	<i>crack seal, &amp; chip seal</i>
Project Cost: \$36,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Palmer Road</b>	<i>Zahm Rd to Chickering Rd</i>	<i>Crack Seal</i>
Project Cost: \$14,000	Anticipated Schedule: Start August Completion August	Current Stage: <b>Project Complete</b>
<b>Peck Lake Road</b>	<i>End of asphalt to Jordan Lake Rd</i>	<i>Skip paving, wedging, crack seal, &amp; chip seal</i>
Project Cost: \$22,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Portland Road</b>	<i>Nash Hwy to Jackson Rd</i>	<i>Wedging, crack seal, &amp; chip seal</i>
Project Cost: \$141,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Fog Seal Complete. Pavement Markings next few weeks.</b>
<b>Portland Road</b>	<i>Jordan Lake Rd to M-66</i>	<i>Crack seal &amp; chip seal</i>
Project Cost: \$101,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Riverside Drive</b>	<i>M-66 to Kelsey Hwy</i>	<i>Clearing, drainage, and resurfacing</i>
Project Cost: \$574,000	Anticipated Schedule: Start April (clearing) June (earthwork) Completion August	Current Stage: <b>Paving complete. Road open to traffic.</b>
<b>Staley Road</b>	<i>Lyons Village Limits to End of Asphalt</i>	<i>Crack seal &amp; chip seal</i>
Project Cost: \$11,300	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Still Meadows Subdivision</b>	<i>Kent Street to throughout Subdivision</i>	<i>Crack seal &amp; chip seal</i>
Project Cost: \$45,100	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Sunfield Highway</b>	<i>Musgrove Hwy to Eaton Hwy</i>	<i>Skip paving, wedging, crack seal, &amp; chip seal</i>
Project Cost: \$125,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>Wall Street</b>	<i>Lincoln Ave to W. Main St.</i>	<i>Crack seal, and chip seal</i>
Project Cost: \$46,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>
<b>West Main Street</b>	<i>M-21 to Bellamy Creek Bridge</i>	<i>Skip paving, wedging, crack seal, &amp; chip seal</i>
Project Cost: \$51,000	Anticipated Schedule: Start May Completion August	Current Stage: <b>Chip seal complete. Fog seal next few weeks</b>

**2017 Projects:**

updated 09/14/2017

---

---

<b>Single Lane Closures, expect delays</b>	<b>Road will be closed to through traffic - follow signed detour</b>	<b>Project Complete</b>
--	--	-------------------------

---

<b>Whites Bridge Road</b>	<i>M-44 to Button Rd</i>	<i>Crack seal &amp; chip seal</i>	
<b>Project Cost:</b> \$77,000	<b>Anticipated Schedule:</b> Start <i>May</i>	<b>Completion</b> <i>August</i>	<b>Current Stage:</b> <b>Fog Seal Complete. Pavement Markings next few weeks.</b>