

2017 Projects:

updated 07/12/2017

	Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete
Bennett Road <i>From Hartwell Rd to Jordan Lake Rd & from Harwood Rd to M-66</i> <i>Skip paving, wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$97,000		May	August	Asphalt paving work complete, crack sealing next few weeks	
Bonanza Road <i>Over Tupper Creek</i> <i>Resurface bridge deck and approaches</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$19,600		May	August	Asphalt paving work in July	
Charlotte Highway <i>Cutler Rd to Bridge over Grand River</i> <i>Skip paving, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$170,444		May	August	Asphalt paving work complete, crack sealing next few weeks	
Cyrus Street <i>North St to Ionia City Limits</i> <i>Skip paving, wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$24,500		May	August	Asphalt paving work complete, crack sealing next few weeks	
David Highway <i>Saranac Village Limits to Jordan Lake Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$144,660		May	July	Asphalt paving & crack sealing complete, chip seal in August	
David Highway <i>Divine Hwy to Hubbardston Rd</i> <i>Wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$221,000		May	August	Asphalt paving work complete, crack sealing next few weeks	
Divine Highway <i>Marsalle Rd to Portland City Limits</i> <i>Skip paving repair, asphalt mill & asphalt resurface</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$279,200		End of May	July 7th	Paving complete, pavement markings complete	
Divine Highway <i>Kimball Rd to David Hwy</i> <i>Wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$330,000		May	August	Asphalt paving work complete, crack sealing next few weeks	
Fisk Road <i>Montcalm Ave to M-91</i> <i>Crack seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$18,000		May	August	Project complete	
Grand River Avenue <i>Morrison Lake Rd to Jordan Lake Rd</i> <i>Crack seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$28,000		May	July	Crack sealing next few weeks	
Grand River Avenue <i>Keefer Hwy to Portland City Limits</i> <i>Crack seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$26,700		End of May	July 7th	Project complete	

2017 Projects:

updated 07/12/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Grand River Avenue	<i>Cutler Rd to Portland Urban Limits</i>	<i>Asphalt mill and resurface</i>
Project Cost: \$66,900	Anticipated Schedule: Start <i>End of May</i> Completion <i>July 7th</i>	Current Stage: Project complete
Hawley Highway	<i>Ellison Rd to Potters Rd</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$110,533	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Asphalt paving & crack sealing complete, chip seal in August
Haynor Road	<i>Dildine Rd to Rector Rd</i>	<i>Crack seal, and chip seal</i>
Project Cost: \$42,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack sealing next few weeks
Hill Street	<i>Jefferson St to Morse St</i>	<i>Crack seal & chip seal</i>
Project Cost: \$10,500	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack sealing next few weeks
Horizon Drive Subdivision	<i>M-66 throughout subdivision</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$44,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack sealing next few weeks
Hubbardston Road	<i>County line to Hubbardston Village Limits</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$82,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Asphalt paving & crack sealing complete, chip seal in August
Ionia Road	<i>End of Asphalt to Portland City Limits</i>	<i>Crack seal, and chip seal</i>
Project Cost: \$23,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack sealing next few weeks
Johnson Road	<i>Long Lake Rd to M-44</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$135,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Asphalt paving & crack sealing complete, chip seal in August
Johnson Road	<i>Ellison Rd to Potters Rd</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$145,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Asphalt paving & crack sealing complete, chip seal in August
Keefe Highway	<i>Grand River Ave to I-96</i>	<i>Asphalt mill and resurface</i>
Project Cost: \$60,300	Anticipated Schedule: Start <i>End of May</i> Completion <i>July 7th</i>	Current Stage: Project complete
Keefe Highway	<i>Lyons Village Limits to David Hwy</i>	<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost: \$144,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Asphalt paving work complete, crack sealing next few weeks

2017 Projects:

updated 07/12/2017

	Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Kelsey Highway	David Hwy to Grand River Ave		Crack seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$48,000	May August		Crack sealing next few weeks
Lincoln Avenue	Bellamy Rd to Bellamy Creek		Asphalt overlay
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$145,000	May August		Asphalt paving work complete, chip seal in late July/August
Long Lake and Van Vleck Road	M-66 to Palo		Preparatory skip paving (worst locations)
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$45,000	May August		Project complete
Looking Glass Avenue	Portland City Limits to end of asphalt		Crack seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$17,000	End of May July 7th		Project complete
Marble Road at Sayles Road			Drainage improvements, grading, pave intersection
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$30,000	June August		Ditching complete, gravel base preparation this week
Morse Street	North St to Ionia City Limits		Crack seal, & chip seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$10,500	May August		Crack sealing the next few weeks
Morrison Lake Road	Saranac Village Limits to Grand River Ave		Asphalt overlay and chip seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$360,000	June August		Paving Complete, chip seal in August
Musgrove Highway	Petrie Road and Keefer Highway		Culvert Replacement
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$65,000	May June		Project complete
New North Dexter Neighborhood	North St to Cyrus St		Skip paving, wedging, crack seal, & chip seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$47,000	May August		Asphalt paving work complete, chip seal in late July/August
North Street	M-66 to Cyrus St		Skip paving, wedging, crack seal, & chip seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$25,500	May August		Asphalt paving work complete, chip seal in late July
North Street	Jefferson St to Kellogg Rd		Crack seal & chip seal
Project Cost:	Anticipated Schedule:	Start Completion	Current Stage:
\$20,000	May August		Crack sealing next few weeks, chip seal in August

2017 Projects:

updated 07/12/2017

	Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour	Project Complete
O'Brien Road		<i>Bricker Rd to McKenna Rd</i>		<i>crack seal, & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$36,000		May	August	Crack sealing complete, chip seal in August
Peck Lake Road		<i>End of asphalt to Jordan Lake Rd</i>		<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$22,000		May	August	Asphalt paving work complete, crack seal next few weeks
Portland Road		<i>Nash Hwy to Jackson Rd</i>		<i>Wedging, crack seal, & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$141,000		May	August	Asphalt paving work complete, crack seal next few weeks
Portland Road		<i>Jordan Lake Rd to M-66</i>		<i>Crack seal & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$101,000		May	August	Crack sealing next few weeks, chip seal in August
Riverside Drive		<i>M-66 to Kelsey Hwy</i>		<i>Clearing, drainage, and resurfacing</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$574,000	<i>April (clearing) June (earthwork)</i>		August	Road closed, drainage improvements next few weeks
Staley Road		<i>Lyons Village Limits to End of Asphalt</i>		<i>Crack seal & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$11,300		May	August	Crack sealing next few weeks, chip seal in August
Still Meadows Subdivision		<i>Kent Street to throughout Subdivision</i>		<i>Crack seal & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$45,100		May	August	Crack sealing next few weeks, chip seal in August
Sunfield Highway		<i>Musgrove Hwy to Eaton Hwy</i>		<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$125,000		May	August	Asphalt paving work complete, crack sealing next few weeks
Wall Street		<i>Lincoln Ave to W. Main St.</i>		<i>Crack seal, and chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$46,000		May	August	Crack sealing next few weeks
West Main Street		<i>M-21 to Bellamy Creek Bridge</i>		<i>Skip paving, wedging, crack seal, & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$51,000		May	August	Asphalt paving work complete, chip seal in late July/August
Whites Bridge Road		<i>M-44 to Button Rd</i>		<i>Crack seal & chip seal</i>
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$77,000		May	August	Crack sealing complete, chip seal in August