

2017 Projects:

updated 09/27/2017

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete
Bennett Road From Hartwell Rd to Jordan Lake Rd & from Harwood Rd to M-66 Skip paving, wedging, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$97,000		May	August	Project Complete
Bonanza Road Over Tupper Creek Resurface bridge deck and approaches				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$19,600		May	August	Project complete
Charlotte Highway Cutler Rd to Bridge over Grand River Skip paving, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$170,444		May	August	Chip and fog seal complete. Pavement markings this week.
Cyrus Street North St to Ionia City Limits Skip paving, wedging, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$24,500		May	August	Project Complete
David Highway Saranac Village Limits to Jordan Lake Rd Skip paving, wedging, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$144,660		May	July	Project Complete
David Highway Divine Hwy to Hubbardston Rd Wedging, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$221,000		May	August	Chip and fog seal complete. Pavement markings this week.
Divine Highway Marsalle Rd to Portland City Limits Skip paving repair, asphalt mill & asphalt resurface				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$279,200		End of May	July 7th	Project complete
Divine Highway Kimball Rd to David Hwy Wedging, crack seal, & chip seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$330,000		May	August	Chip and fog seal complete. Pavement markings this week.
Fisk Road Montcalm Ave to M-91 Crack seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$18,000		May	August	Project complete
Grand River Avenue Morrison Lake Rd to Jordan Lake Rd Crack seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$28,000		May	July	Project complete
Grand River Avenue Keefer Hwy to Portland City Limits Crack seal				
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$26,700		End of May	July 7th	Project complete

2017 Projects:

updated 09/27/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Grand River Avenue <i>Cutler Rd to Portland Urban Limits</i> <i>Asphalt mill and resurface</i>		
Project Cost: \$66,900	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: Project complete
Hawley Highway <i>Ellison Rd to Potters Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$110,533	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Haynor Road <i>Dildine Rd to Rector Rd</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$42,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Hill Street <i>Jefferson St to Morse St</i> <i>Crack seal & chip seal</i>		
Project Cost: \$10,500	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Horizon Drive Subdivision <i>M-66 throughout subdivision</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$44,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Hubbardston Road <i>County line to Hubbardston Village Limits</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$82,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Ionia Road <i>End of Asphalt to Portland City Limits</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$23,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Johnson Road <i>Long Lake Rd to M-44</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$135,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Johnson Road <i>Ellison Rd to Potters Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$145,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete
Keefer Highway <i>Grand River Ave to I-96</i> <i>Asphalt mill and resurface</i>		
Project Cost: \$60,300	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: Project complete
Keefer Highway <i>Lyons Village Limits to David Hwy</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$144,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Project Complete

2017 Projects:

updated 09/27/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Kelsey Highway <i>David Hwy to Grand River Ave</i> <i>Crack seal</i>		
Project Cost: \$48,000	Anticipated Schedule: Start May	Completion August
		Current Stage: Project complete
Lincoln Avenue <i>Bellamy Rd to Bellamy Creek</i> <i>Asphalt overlay</i>		
Project Cost: \$145,000	Anticipated Schedule: Start May	Completion August
		Current Stage: Project Complete
Long Lake and Van Vleck Road <i>M-66 to Palo</i> <i>Preparatory skip paving (worst locations)</i>		
Project Cost: \$45,000	Anticipated Schedule: Start May	Completion August
		Current Stage: Project complete
Looking Glass Avenue <i>Portland City Limits to end of asphalt</i> <i>Crack seal</i>		
Project Cost: \$17,000	Anticipated Schedule: Start End of May	Completion July 7th
		Current Stage: Project complete
Marble Road at Sayles Road <i>Drainage improvements, grading, pave intersection</i>		
Project Cost: \$30,000	Anticipated Schedule: Start June	Completion August
		Current Stage: Project complete
Morse Street <i>North St to Ionia City Limits</i> <i>Crack seal, & chip seal</i>		
Project Cost: \$10,500	Anticipated Schedule: Start May	Completion August
		Current Stage: Project Complete
Morrison Lake Road <i>Saranac Village Limits to Grand River Ave</i> <i>Asphalt overlay and chip seal</i>		
Project Cost: \$360,000	Anticipated Schedule: Start June	Completion August
		Current Stage: Project Complete
Musgrove Highway <i>Petrie Road and Keefer Highway</i> <i>Culvert Replacement</i>		
Project Cost: \$65,000	Anticipated Schedule: Start May	Completion June
		Current Stage: Project complete
New North Dexter Neighborhood <i>North St to Cyrus St</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$47,000	Anticipated Schedule: Start May	Completion August
		Current Stage: Project Complete
North Street <i>M-66 to Cyrus St</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$25,500	Anticipated Schedule: Start May	Completion August
		Current Stage: Project Complete
North Street <i>Jefferson St to Kellogg Rd</i> <i>Crack seal & chip seal</i>		
Project Cost: \$20,000	Anticipated Schedule: Start May	Completion August
		Current Stage: Project Complete

2017 Projects:

updated 09/27/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
O'Brien Road <i>Bricker Rd to McKenna Rd</i> <i>crack seal, & chip seal</i>		
Project Cost: \$36,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Palmer Road <i>Zahm Rd to Chickering Rd</i> <i>Crack Seal</i>		
Project Cost: \$14,000	Anticipated Schedule: Start August	Completion August Current Stage: Project Complete
Peck Lake Road <i>End of asphalt to Jordan Lake Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$22,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Portland Road <i>Nash Hwy to Jackson Rd</i> <i>Wedging, crack seal, & chip seal</i>		
Project Cost: \$141,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Portland Road <i>Jordan Lake Rd to M-66</i> <i>Crack seal & chip seal</i>		
Project Cost: \$101,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Riverside Drive <i>M-66 to Kelsey Hwy</i> <i>Clearing, drainage, and resurfacing</i>		
Project Cost: \$574,000	Anticipated Schedule: Start April (clearing) June (earthwork)	Completion August Current Stage: Project Complete
Staley Road <i>Lyons Village Limits to End of Asphalt</i> <i>Crack seal & chip seal</i>		
Project Cost: \$11,300	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Still Meadows Subdivision <i>Kent Street to throughout Subdivision</i> <i>Crack seal & chip seal</i>		
Project Cost: \$45,100	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
Sunfield Highway <i>Musgrove Hwy to Eaton Hwy</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$125,000	Anticipated Schedule: Start May	Completion August Current Stage: Chip and fog seal complete. Pavement markings this week.
Wall Street <i>Lincoln Ave to W. Main St.</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$46,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete
West Main Street <i>M-21 to Bellamy Creek Bridge</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$51,000	Anticipated Schedule: Start May	Completion August Current Stage: Project Complete

2017 Projects:

updated 09/27/2017

 **Single Lane Closures, expect delays**  **Road will be closed to through traffic - follow signed detour**  **Project Complete**

Whites Bridge Road *M-44 to Button Rd* *Crack seal & chip seal*

Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:
\$77,000		<i>May</i>	<i>August</i>	Project Complete