

2017 Projects:

updated 05/24/2017

	Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete
Bennett Road	From Hartwell Rd to Jordan Lake Rd & from Harwood Rd to M-66			Skip paving, wedging, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$97,000		May	August	Crack seal scheduled for May, asphalt paving in June	
Bonanza Road	Over Tupper Creek			Resurface bridge deck and approaches	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$19,600		May	August	Asphalt paving scheduled for May, asphalt work in June	
Charlotte Highway	Cutler Rd to Bridge over Grand River			Skip paving, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$170,444		May	August	Crack seal scheduled for May, asphalt paving in June	
Cyrus Street	North St to Ionia City Limits			Skip paving, wedging, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$24,500		May	August	Crack seal scheduled for May, asphalt paving in June	
David Highway	Saranac Village Limits to Jordan Lake Rd			Skip paving, wedging, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$144,660		May	July	Crack seal scheduled for May, asphalt paving in June	
David Highway	Divine Hwy to Hubbardston Rd			Wedging, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$221,000		May	August	Crack seal scheduled for May, asphalt paving in June	
Divine Highway	Marsalle Rd to Portland City Limits			Skip paving repair, asphalt mill & asphalt resurface	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$279,200		End of May	July 7th	Preconstruction meeting complete. Work scheduled for June	
Divine Highway	Kimball Rd to David Hwy			Wedging, crack seal, & chip seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$330,000		May	August	Crack seal scheduled for May, asphalt paving in June	
Fisk Road	Montcalm Ave to M-91			Crack seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$18,000		May	August	Crack seal scheduled for May	
Grand River Avenue	Morrison Lake Rd to Jordan Lake Rd			Crack seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$28,000		May	July	Crack seal scheduled for May	
Grand River Avenue	Keefer Hwy to Portland City Limits			Crack seal	
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$26,700		End of May	July 7th	Preconstruction meeting complete. Work scheduled for June	

2017 Projects:

updated 05/24/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
Grand River Avenue <i>Cutler Rd to Portland Urban Limits</i> <i>Asphalt mill and resurface</i>		
Project Cost: \$66,900	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: Preconstruction meeting complete. Work scheduled for June
Hawley Highway <i>Ellison Rd to Potters Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$110,533	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May, asphalt paving in June
Haynor Road <i>Dildine Rd to Rector Rd</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$42,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May
Hill Street <i>Jefferson St to Morse St</i> <i>Crack seal & chip seal</i>		
Project Cost: \$10,500	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May
Horizon Drive Subdivision <i>M-66 throughout subdivision</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$44,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May, asphalt paving in June
Hubbardston Road <i>County line to Hubbardston Village Limits</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$82,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May, asphalt paving in June
Ionia Road <i>End of Asphalt to Portland City Limits</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$23,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May
Johnson Road <i>Long Lake Rd to M-44</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$135,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Skip paving complete, crack seal in May/June
Johnson Road <i>Ellison Rd to Potters Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$145,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May, asphalt paving in June
Keefer Highway <i>Grand River Ave to I-96</i> <i>Asphalt mill and resurface</i>		
Project Cost: \$60,300	Anticipated Schedule: Start <i>End of May</i>	Completion <i>July 7th</i> Current Stage: Preconstruction meeting complete. Work scheduled for June
Keefer Highway <i>Lyons Village Limits to David Hwy</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$144,000	Anticipated Schedule: Start <i>May</i>	Completion <i>August</i> Current Stage: Crack seal scheduled for May, asphalt paving in June

2017 Projects:

updated 05/24/2017

	Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete
Kelsey Highway <i>David Hwy to Grand River Ave</i> <i>Crack seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$48,000		May	August	Crack seal scheduled for May	
Lincoln Avenue <i>Bellamy Rd to Bellamy Creek</i> <i>Asphalt overlay</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$145,000		May	August	Paving 50% complete, to finish this week	
Long Lake and Van Vleck Road <i>M-66 to Palo</i> <i>Preparatory skip paving (worst locations)</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$45,000		May	August	Asphalt paving scheduled for June	
Looking Glass Avenue <i>Portland City Limits to end of asphalt</i> <i>Crack seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$17,000		End of May	July 7th	Preconstruction meeting complete. Work scheduled for June	
Marble Road at Sayles Road <i>Drainage improvements, grading, pave intersection</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$30,000		June	August	Asphalt paving scheduled for June	
Morse Street <i>North St to Ionia City Limits</i> <i>Crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$10,500		May	August	Crack seal scheduled for May	
Morrison Lake Road <i>Saranac Village Limits to Grand River Ave</i> <i>Asphalt overlay and chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$360,000		June	August	Overlay scheduled for June	
Musgrove Highway <i>Petrie Road and Keefer Highway</i> <i>Culvert Replacement</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$65,000		May	June	Culvert fabricated, work to begin next week.	
New North Dexter Neighborhood <i>North St to Cyrus St</i> <i>Skip paving, wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$47,000		May	August	Crack seal scheduled for May, asphalt paving in June	
North Street <i>M-66 to Cyrus St</i> <i>Skip paving, wedging, crack seal, & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$25,500		May	August	Crack seal scheduled for May, asphalt paving in June	
North Street <i>Jefferson St to Kellogg Rd</i> <i>Crack seal & chip seal</i>					
Project Cost:	Anticipated Schedule:	Start	Completion	Current Stage:	
\$20,000		May	August	Crack seal scheduled for May	

2017 Projects:

updated 05/24/2017

Single Lane Closures, expect delays	Road will be closed to through traffic - follow signed detour	Project Complete
O'Brien Road <i>Bricker Rd to McKenna Rd</i> <i>crack seal, & chip seal</i>		
Project Cost: \$36,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May
Peck Lake Road <i>End of asphalt to Jordan Lake Rd</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$22,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May, asphalt paving in June
Portland Road <i>Nash Hwy to Jackson Rd</i> <i>Wedging, crack seal, & chip seal</i>		
Project Cost: \$141,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May, asphalt paving in June
Portland Road <i>Jordan Lake Rd to M-66</i> <i>Crack seal & chip seal</i>		
Project Cost: \$101,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May
Riverside Drive <i>M-66 to Kelsey Hwy</i> <i>Clearing, drainage, and resurfacing</i>		
Project Cost: \$574,000	Anticipated Schedule: Start <i>April (clearing) June (earthwork)</i> Completion <i>August</i>	Current Stage: Road closer expected for June 15th.
Staley Road <i>Lyons Village Limits to End of Asphalt</i> <i>Crack seal & chip seal</i>		
Project Cost: \$11,300	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May
Still Meadows Subdivision <i>Kent Street to throughout Subdivision</i> <i>Crack seal & chip seal</i>		
Project Cost: \$45,100	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May
Sunfield Highway <i>Musgrove Hwy to Eaton Hwy</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$125,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May, asphalt paving in June
Wall Street <i>Lincoln Ave to W. Main St.</i> <i>Crack seal, and chip seal</i>		
Project Cost: \$46,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May
West Main Street <i>M-21 to Bellamy Creek Bridge</i> <i>Skip paving, wedging, crack seal, & chip seal</i>		
Project Cost: \$51,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May, asphalt paving in June
Whites Bridge Road <i>M-44 to Button Rd</i> <i>Crack seal & chip seal</i>		
Project Cost: \$77,000	Anticipated Schedule: Start <i>May</i> Completion <i>August</i>	Current Stage: Crack seal scheduled for May