

2018 Projects:

updated 05/09/2018

Single Lane Closures, expect delays **Road will be closed to through traffic - follow signed detour** **Project Complete**

Arrowhead Dr *From Stoney Creek Rd to Dead End* *Crack seal, and chip seal*

Project Cost: \$9,500 Funding Source: Federal State Ionia Co RC Lyons Twp Start: May Completion: August Current Stage: Crack sealing to start in May or June

Bellamy Rd *From Dildine Rd to M-21* *Crack seal, and chip seal*

Project Cost: \$95,000 Funding Source: Federal State Ionia Co RC Easton Twp Start: May Completion: August Current Stage: Crack sealing to start in May or June

Bridge St, John St, & Elizabeth St - Village of Lyons *Crack seal*

Project Cost: \$2,500 Funding Source: Federal State Ionia Co RC Vill. Lyons Start: July Completion: August Current Stage: Crack seal to take place over the next few weeks

Button Rd *Over the Flat River* *Cold mill, repave, and chip seal bridge deck*

Project Cost: \$13,500 Funding Source: Federal State Ionia Co RC Otisco Twp Start: May Completion: August Current Stage: Bridge deck resurfaced. Chip seal estimated in June

Charlotte Hwy *From the bridge over Grand River to Eaton Hwy* *Asphalt repairs, crack seal, and chip seal*

Project Cost: \$168,400 Funding Source: Federal State Ionia Co RC Twp Start: May Completion: August Current Stage: Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June

Church St - Village of Saranac *Vosper St to Pleasant St* *Chip seal*

Project Cost: \$5,000 Funding Source: Federal State Ionia Co RC Vill. Saranac Start: July Completion: August Current Stage: Chip seal estimated to take place in June

Clarksville Rd *From Clarksville village limits to Jackson Rd* *Asphalt repairs, crack seal, and chip seal*

Project Cost: \$195,000 Funding Source: Federal State Ionia Co RC Twp Start: May Completion: August Current Stage: Asphalt skip paving complete. Crack sealing over the next few weeks

Clarksville Rd - Village of Clarksville *From Nash Hwy to East Village Limits* *Chip seal*

Project Cost: \$9,000 Funding Source: Federal State Ionia Co RC Vill. Clarksville Start: July Completion: August Current Stage: Chip seal estimated to take place in June

Clintonia Rd *From 0.5 mi. south of Taft Rd to David Hwy* *Chip seal*

Project Cost: \$36,960 Funding Source: Federal State Ionia Co RC Clinton Co RC Start: May Completion: August Current Stage: Chip seal to take place in July or August

2018 Projects:

updated 05/09/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
David Hwy From Kelsey Hwy to Bridge over Libhart Creek Resurface and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$450,000	Federal State	Ionia Co RC Twp		May August	Asphalt paving to take place in the next few weeks
		\$450,000			
East Main St and Beardsley Rd From Ionia City limits to M-21 Crack seal and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$62,000	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
		\$49,600 \$12,400			
Elizabeth St - Village of Lyons Crush, shape, and overlay					
Project Cost:	Funding Source:			Start:	Current Stage:
\$59,000	Federal State	Ionia Co RC Vill. Lyons		July August	Project estimated to begin in July
		\$59,000			
Fisk Rd From Montcalm Ave to M-91 Chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$65,000	Federal State	Ionia Co RC Twp		July August	Chip seal estimated to take place in June
		\$65,000			
Grand River Ave From Montcalm Ave to Morrison Lake Rd Asphalt repairs, crack seal, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$367,200	Federal State	Ionia Co RC Twp		May August	Paving on the west end of project is complete. Remaining skip paving and crack sealing to take place in the next few weeks
		\$18,600 \$348,600			
Hastings Rd Over Duck Creek Bridge replacement					
Project Cost:	Funding Source:			Start:	Current Stage:
\$1,330,000	Federal State	Ionia Co RC Campbell Twp		May September	Grand River Construction to close Hastings Road beginning of June. Concrete culvert is being prefabricated.
		\$1,000,000 \$187,500 \$70,750 \$70,750			
Hastings Rd From M-50 to Eaton Hwy Asphalt repairs, crack seal, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$149,600	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
		\$74,900 \$74,700			
Hubbardston Rd From Hubbardston village limits to Pewamo village limits Asphalt repairs, crack seal, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$258,900	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
		\$85,200 \$173,700			
Hubbardston Rd, Parks Rd, and Clintonia Rd From M-21 to 0.5 mi south of Taft Rd Resurface and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$482,500	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
		\$296,400 \$186,100			

2018 Projects:

updated 05/09/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Ingalls Rd <i>From Miriam Rd to Zahm Rd</i> <i>Resurface and chip seal</i>					
Project Cost: \$140,000	Funding Source: Federal State	Ionias Co RC	Otisco Twp \$140,000	Start: May Completion: August	Current Stage: Asphalt paving is complete. Chip seal is estimated to take place in June.
Jordan Lake Rd <i>From David Hwy to Grand River Ave - Includes int. at Grand River Ave</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost: \$160,200	Funding Source: Federal State \$42,000	Ionias Co RC	Twp \$118,200	Start: May Completion: August	Current Stage: Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
Kelsey Hwy <i>From Carter Woods to David Hwy</i> <i>Pave shoulders, crack seal, and chip seal</i>					
Project Cost: \$273,600	Funding Source: Federal State \$218,900	Ionias Co RC	Twp \$54,700	Start: May Completion: August	Current Stage: Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
Kimball Rd <i>From Divine Hwy to Hubbardston Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost: \$97,700	Funding Source: Federal State \$31,100	Ionias Co RC	Twp \$66,600	Start: May Completion: August	Current Stage: Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
Long Lake Rd and Van Vleck Rd <i>From M-66 to Judevine Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost: \$236,000	Funding Source: Federal State \$79,000	Ionias Co RC	Twp \$157,000	Start: May Completion: August	Current Stage: Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
Lincoln Ave <i>From Bellamy Creek to M-21</i> <i>Crack seal and chip seal</i>					
Project Cost: \$76,000	Funding Source: Federal State	Ionias Co RC	Easton Twp \$76,000	Start: May Completion: August	Current Stage: Crack sealing to start in May or June
Lyons Rd <i>From end of asphalt to Gibbs Rd</i> <i>Crack seal and chip seal</i>					
Project Cost: \$19,200	Funding Source: Federal State	Ionias Co RC	Portland Twp \$76,000	Start: May Completion: August	Current Stage: Crack sealing to start in May or June
Marble Rd & Sayles Rd <i>At intersection</i> <i>Chip seal</i>					
Project Cost: \$7,000	Funding Source: Federal State	Ionias Co RC	Keene Twp \$7,000	Start: May Completion: August	Current Stage: Chip seal estimated to take place in June
Maynard Rd <i>From end of asphalt to Portland City Limits</i> <i>Crack seal and chip seal</i>					
Project Cost: \$19,200	Funding Source: Federal State	Ionias Co RC	Portland Twp \$76,000	Start: May Completion: August	Current Stage: Crack sealing to start in May or June

2018 Projects:

updated 05/09/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Musgrove Hwy From Jordan Lake Rd to M-66 Asphalt repairs, crack seal, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$185,300	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
	\$81,100	\$104,200			
Pleasant St - Village of Saranac Main St to Orchard St Chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$11,000	Federal State	Ionia Co RC Vill. Saranac		July August	Chip seal to take place in July of August
		\$11,000			
Pinckney Rd From Potters Rd to 200' south Upgrade road to paved surface					
Project Cost:	Funding Source:			Start:	Current Stage:
\$30,000	Federal State	Keene Twp	Dynamic Wood Products	May August	Drainage improvements near completion. Road base preparation to take place in the next few weeks.
		\$15,000	\$15,000		
Potters Rd From Johnson Rd to Bellamy Rd Crack seal and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$76,000	Federal State	Ionia Co RC Easton Twp		May August	Crack sealing to start in May or June
		\$76,000			
Rector Rd & Haynor Rd From 1 mile west of Haynor Rd to M-21 Road reconstruction					
Project Cost:	Funding Source:			Start:	Current Stage:
\$1,050,000	Federal State	Easton Twp	Herbrucks Poultry	March September	Tree removal complete. Earthwork to begin in May.
	\$500,000 \$200,000	\$75,000	\$275,000		
Riverside Dr From M-66 to Kelsey Hwy Crack seal and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$61,000	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
	\$48,800	\$12,200			
Riverside Dr & Libhart St - Village of Lyons from west village limits to south village limits Crack seal, asphalt repairs, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$2,400	Federal State	Ionia Co RC Vill. Lyons		July August	Paving to take place in the next few weeks.
		\$2,400			
Tabor St - Village of Lyons from Bridge St to 200' south Cold mill and resurface					
Project Cost:	Funding Source:			Start:	Current Stage:
\$2,400	Federal State	Ionia Co RC Vill. Lyons		July August	Project estimated to begin in July
		\$2,400			
Tuttle Rd From M-66 to Kelsey Hwy Crack seal and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$78,300	Federal State	Ionia Co RC Twp		May August	Michigan Paving was low bidder. Crack sealing and asphalt skip paving to begin in June
	\$62,600	\$15,700			

2018 Projects:

updated 05/09/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Village of Pewamo					
		<i>All Village Streets</i>		<i>Crack seal</i>	
Project Cost:	Funding Source:			Start:	Current Stage:
\$9,000	Federal	State	Ionia Co RC Vill. of Pewamo \$9,000	June August	Crack sealing to start after St. Joseph Festival, June 10th
Whites Bridge Rd					
		<i>Over Flat River</i>		<i>Bridge replacement</i>	
Project Cost:	Funding Source:			Start:	Current Stage:
\$760,000	Federal	State	Whites Bridge Historical \$96,400	July May 2019	Project was bid under engineer's estimate. Davis Construction was low bid contractor.
			\$313,500 \$350,000		
Whites Bridge Rd					
		<i>From Button Rd to 5 Mile Rd</i>		<i>Crack seal and chip seal</i>	
Project Cost:	Funding Source:			Start:	Current Stage:
\$41,600	Federal	State	Ionia Co RC Otisco Twp \$41,600	May August	Crack sealing to start in May or June
Whites Bridge Rd					
		<i>From Ellis Rd to M-44</i>		<i>Crack seal</i>	
Project Cost:	Funding Source:			Start:	Current Stage:
\$6,400	Federal	State	Ionia Co RC Otisco Twp \$6,400	May August	Crack sealing to start in May or June
Woodard Lake Rd					
		<i>From End of Asphalt to Woods Rd</i>		<i>Crack seal and chip seal</i>	
Project Cost:	Funding Source:			Start:	Current Stage:
\$9,400	Federal	State	Ionia Co RC Ronald Twp \$9,400	May August	Crack sealing to start in May or June