

2018 Projects:

updated 10/17/2018

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour			Project Complete
<b>Arrowhead Dr</b>		From Stoney Creek Rd to Dead End			Crack seal, and chip seal
Project Cost: \$9,500	Funding Source: Federal State	Ionia Co RC	Lyons Twp \$9,500	Start: May Completion: August	Current Stage: project complete
<b>Bellamy Rd</b>		From Dildine Rd to M-21			Crack seal, and chip seal
Project Cost: \$95,000	Funding Source: Federal State	Ionia Co RC	Easton Twp \$95,000	Start: May Completion: August	Current Stage: project complete
<b>Bridge St, John St, &amp; Elizabeth St - Village of Lyons</b>					Crack seal
Project Cost: \$2,500	Funding Source: Federal State	Ionia Co RC	Vill. Lyons \$2,500	Start: July Completion: August	Current Stage: Crack seal complete
<b>Button Rd</b>		Over the Flat River			Cold mill, repave, and chip seal bridge deck
Project Cost: \$13,500	Funding Source: Federal State	Ionia Co RC	Otisco Twp \$6,750	Start: May Completion: August	Current Stage: project complete
<b>Charlotte Hwy</b>		From the bridge over Grand River to Eaton Hwy			Asphalt repairs, crack seal, and chip seal
Project Cost: \$168,400	Funding Source: Federal State \$63,000	Ionia Co RC	Twp \$105,400	Start: May Completion: August	Current Stage: project complete
<b>Church St - Village of Saranac</b>		Vosper St to Pleasant St			Chip seal
Project Cost: \$5,000	Funding Source: Federal State	Ionia Co RC	Vill. Saranac \$5,000	Start: July Completion: August	Current Stage: chip and fog seal complete
<b>Clarksville Rd</b>		From Clarksville village limits to Jackson Rd			Asphalt repairs, crack seal, and chip seal
Project Cost: \$195,000	Funding Source: Federal State	Ionia Co RC	Twp \$195,000	Start: May Completion: August	Current Stage: project complete
<b>Clarksville Rd - Village of Clarksville</b>		From Nash Hwy to East Village Limits			Chip seal
Project Cost: \$9,000	Funding Source: Federal State	Ionia Co RC	Vill. Clarksville \$9,000	Start: July Completion: August	Current Stage: project complete
<b>Clintonia Rd</b>		From 0.5 mi. south of Taft Rd to David Hwy			Chip seal
Project Cost: \$36,960	Funding Source: Federal State	Ionia Co RC	Clinton Co RC \$36,960	Start: May Completion: August	Current Stage: project complete

2018 Projects:

updated 10/17/2018

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
<b>David Hwy</b> <i>From Kelsey Hwy to Bridge over Libhart Creek</i> <i>Resurface and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$450,000	Federal	State	Ionia Co RC Twp \$450,000	May August	project complete
<b>East Main St and Beardsley Rd</b> <i>From Ionia City limits to M-21</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$62,000	Federal	State	Ionia Co RC Twp \$12,400	May August	project complete
<b>Elizabeth St - Village of Lyons</b> <i>Crush, shape, and overlay</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$59,000	Federal	State	Ionia Co RC Vill. Lyons \$59,000	July August	Project Complete
<b>Fisk Rd</b> <i>From Montcalm Ave to M-91</i> <i>Chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$65,000	Federal	State	Ionia Co RC Twp \$65,000	July August	project complete
<b>Grand River Ave</b> <i>From Montcalm Ave to Morrison Lake Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$367,200	Federal	State	Ionia Co RC Twp \$18,600 \$348,600	May August	project complete
<b>Hastings Rd</b> <i>Over Duck Creek</i> <i>Bridge replacement</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$1,330,000	Federal	State	Ionia Co RC Campbell Twp \$1,000,000 \$187,500 \$70,750 \$70,750	May September	project complete
<b>Hastings Rd</b> <i>From M-50 to Eaton Hwy</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$149,600	Federal	State	Ionia Co RC Twp \$74,900 \$74,700	May August	project complete
<b>Hubbardston Rd</b> <i>From Hubbardston village limits to Pewamo village limits</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$258,900	Federal	State	Ionia Co RC Twp \$85,200 \$173,700	May August	project complete



2018 Projects:

updated 10/17/2018

		Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
<b>Maynard Rd</b> <i>From end of asphalt to Portland City Limits</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$24,000	Federal	State	Ionia Co RC	Portland Twp	Completion:	August	project complete
				\$24,000			
<b>Musgrove Hwy</b> <i>From Jordan Lake Rd to M-66</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$185,300	Federal	State	Ionia Co RC	Twp	Completion:	August	project complete
		\$81,100		\$104,200			
<b>Nickle Plate Rd</b> <i>From Jefferson Rd to Cooper Rd</i> <i>Remove and repave poor section of road</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$41,900	Federal	State	Ionia Co RC	Ionia Twp	Completion:	August	project complete
			\$20,950	\$20,950			
<b>Pleasant St - Village of Saranac</b> <i>Main St to Orchard St</i> <i>Chip seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$11,000	Federal	State	Ionia Co RC	Vill. Saranac	Completion:	August	chip and fog seal complete
				\$11,000			
<b>Pinckney Rd</b> <i>From Potters Rd to 200' south</i> <i>Upgrade road to paved surface</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$30,000	Federal	State	Keene Twp	Dynamic Wood Products	Completion:	August	Chip and fog seal complete
			\$15,000	\$15,000			
<b>Potters Rd</b> <i>From Johnson Rd to Bellamy Rd</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$76,000	Federal	State	Ionia Co RC	Easton Twp	Completion:	August	project complete
				\$76,000			
<b>Rector Rd &amp; Haynor Rd</b> <i>From 1 mile west of Haynor Rd to M-21</i> <i>Road reconstruction</i>							
Project Cost:	Funding Source:				Start:	March	Current Stage:
\$1,050,000	Federal	State	Easton Twp	Herbrucks Poultry	Completion:	September	Project complete
	\$500,000	\$200,000	\$75,000	\$275,000			
<b>Riverside Dr</b> <i>From M-66 to Kelsey Hwy</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$61,000	Federal	State	Ionia Co RC	Twp	Completion:	August	Project complete
		\$48,800		\$12,200			

2018 Projects:

updated 10/17/2018

		Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
<b>Riverside Dr &amp; Libhart St - Village of Lyons</b> <i>from west village limits to south village limits</i> <i>Crack seal, asphalt repairs, and chip seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$2,400	Federal	State	Ionia Co RC	Vill. Lyons	Completion:	August	Project complete
				\$2,400			
<b>Stage Rd</b> <i>From Nickle Plate Rd to Stone Rd</i> <i>Remove and repave poor section of road</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$24,200	Federal	State	Ionia Co RC	Ionia Twp	Completion:	August	project complete
				\$24,200			
<b>Tabor St - Village of Lyons</b> <i>from Bridge St to 200' south</i> <i>Cold mill and resurface</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$2,400	Federal	State	Ionia Co RC	Vill. Lyons	Completion:	August	Project Complete
				\$2,400			
<b>Tuttle Rd</b> <i>From M-66 to Kelsey Hwy</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$78,300	Federal	State	Ionia Co RC	Twp	Completion:	August	project complete
	\$62,600			\$15,700			
<b>Village of Pewamo</b> <i>All Village Streets</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	June	Current Stage:
\$9,000	Federal	State	Ionia Co RC	Vill. of Pewamo	Completion:	August	Crack sealing complete
				\$9,000			
<b>Whites Bridge Rd</b> <i>Over Flat River</i> <i>Bridge replacement</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$760,000	Federal	State		Whites Bridge Historical	Completion:	May 2019	Shop drawing review
	\$313,500	\$350,000		\$96,400			
<b>Whites Bridge Rd</b> <i>From Button Rd to 5 Mile Rd</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$41,600	Federal	State	Ionia Co RC	Otisco Twp	Completion:	August	project complete
				\$41,600			
<b>Whites Bridge Rd</b> <i>From Ellis Rd to M-44</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$6,400	Federal	State	Ionia Co RC	Otisco Twp	Completion:	August	Crack seal complete. Project complete
				\$6,400			
<b>Woodard Lake Rd</b> <i>From End of Asphalt to Woods Rd</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$9,400	Federal	State	Ionia Co RC	Ronald Twp	Completion:	August	project complete
				\$9,400			