

2018 Projects:

updated 07/11/2018

		Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Arrowhead Dr <i>From Stoney Creek Rd to Dead End</i> <i>Crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$9,500	Federal	State	Ionia Co RC	Lyons Twp	Completion:	August	Crack seal complete, chip seal in July or August
				\$9,500			
Bellamy Rd <i>From Dildine Rd to M-21</i> <i>Crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$95,000	Federal	State	Ionia Co RC	Easton Twp	Completion:	August	Crack seal complete, chip seal in July or August
				\$95,000			
Bridge St, John St, & Elizabeth St - Village of Lyons <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$2,500	Federal	State	Ionia Co RC	Vill. Lyons	Completion:	August	Crack seal complete
				\$2,500			
Button Rd <i>Over the Flat River</i> <i>Cold mill, repave, and chip seal bridge deck</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$13,500	Federal	State	Ionia Co RC	Otisco Twp	Completion:	August	Chip seal in July or August
				\$6,750			
				\$6,750			
Charlotte Hwy <i>From the bridge over Grand River to Eaton Hwy</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$168,400	Federal	State	Ionia Co RC	Twp	Completion:	August	Skip paving and crack seal complete. Chip seal in July or August
				\$105,400			
				\$63,000			
Church St - Village of Saranac <i>Vosper St to Pleasant St</i> <i>Chip seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$5,000	Federal	State	Ionia Co RC	Vill. Saranac	Completion:	August	Chip seal estimated to take place in July or August
				\$5,000			
Clarksville Rd <i>From Clarksville village limits to Jackson Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$195,000	Federal	State	Ionia Co RC	Twp	Completion:	August	Skip paving and crack seal complete. Chip seal in July or August
				\$195,000			
Clarksville Rd - Village of Clarksville <i>From Nash Hwy to East Village Limits</i> <i>Chip seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$9,000	Federal	State	Ionia Co RC	Vill. Clarksville	Completion:	August	Chip seal in July or August
				\$9,000			
Clintonia Rd <i>From 0.5 mi. south of Taft Rd to David Hwy</i> <i>Chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$36,960	Federal	State	Ionia Co RC	Clinton Co RC	Completion:	August	Chip seal to take place in July or August
				\$36,960			

2018 Projects:

updated 07/11/2018

Single Lane Closures, expect delays			Road will be closed to through traffic - follow signed detour		Project Complete
David Hwy <i>From Kelsey Hwy to Bridge over Libhart Creek</i> <i>Resurface and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$450,000	Federal	State	Ionia Co RC Twp \$450,000	May August	Paving and shoulder complete. Chip seal in July or August
East Main St and Beardsley Rd <i>From Ionia City limits to M-21</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$62,000	Federal	State	Ionia Co RC Twp \$12,400	May August	Crack sealing next few weeks
Elizabeth St - Village of Lyons <i>Crush, shape, and overlay</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$59,000	Federal	State	Ionia Co RC Vill. Lyons \$59,000	July August	Project Complete
Fisk Rd <i>From Montcalm Ave to M-91</i> <i>Chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$65,000	Federal	State	Ionia Co RC Twp \$65,000	July August	Chip seal estimated to take place in July or August
Grand River Ave <i>From Montcalm Ave to Morrison Lake Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$367,200	Federal	State	Ionia Co RC Twp \$18,600 \$348,600	May August	Skip paving and crack seal complete, chip seal in July or August
Hastings Rd <i>Over Duck Creek</i> <i>Bridge replacement</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$1,330,000	Federal	State	Ionia Co RC Campbell Twp \$70,750 \$70,750	May September	The abutments are still being constructed.
Hastings Rd <i>From M-50 to Eaton Hwy</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$149,600	Federal	State	Ionia Co RC Twp \$74,900 \$74,700	May August	Skip paving and crack seal complete. Chip seal once bridge is complete.
Hubbardston Rd <i>From Hubbardston village limits to Pewamo village limits</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$258,900	Federal	State	Ionia Co RC Twp \$85,200 \$173,700	May August	Skip paving complete, crack seal next this week.
Hubbardston Rd, Parks Rd, and Clintonia Rd <i>From M-21 to 0.5 mi south of Taft Rd</i> <i>Resurface and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$482,500	Federal	State	Ionia Co RC Twp \$296,400 \$186,100	May August	Paving complete. Shouldering and gravel drives complete. Chip seal in July or August.

2018 Projects:

updated 07/11/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Ingalls Rd <i>From Miriam Rd to Zahm Rd</i> <i>Resurface and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$140,000	Federal State	Ionia Co RC	Otisco Twp	May August	Asphalt paving is complete. Chip seal is estimated to take place in July or August.
			\$140,000	Completion:	
Jordan Lake Rd <i>From David Hwy to Grand River Ave - Includes int. at Grand River Ave</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$160,200	Federal State	Ionia Co RC	Twp	May August	Skip paving and crack seal complete. Chip seal in July or August.
	\$42,000		\$118,200	Completion:	
Kelsey Hwy <i>From Carter Woods to David Hwy</i> <i>Pave shoulders, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$273,600	Federal State	Ionia Co RC	Twp	May August	Shoulder paving this week. Crack seal to follow shoulder paving.
	\$218,900		\$54,700	Completion:	
Kimball Rd <i>From Divine Hwy to Hubbardston Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$97,700	Federal State	Ionia Co RC	Twp	May August	Skip paving and crack seal complete. Chip seal in July or August.
	\$31,100		\$66,600	Completion:	
Long Lake Rd and Van Vleck Rd <i>From M-66 to Judevine Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$236,000	Federal State	Ionia Co RC	Twp	May August	Skip paving complete, crack seal this week.
	\$79,000		\$157,000	Completion:	
Lincoln Ave <i>From Bellamy Creek to M-21</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$76,000	Federal State	Ionia Co RC	Easton Twp	May August	Crack seal complete, chip seal in July or August
			\$76,000	Completion:	
Lyons Rd <i>From end of asphalt to Gibbs Rd</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$19,200	Federal State	Ionia Co RC	Portland Twp	May August	Crack seal complete, chip seal in July or August
			\$76,000	Completion:	
Marble Rd & Sayles Rd <i>At intersection</i> <i>Chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$7,000	Federal State	Ionia Co RC	Keene Twp	May August	Chip seal estimated to take place in July or August
			\$7,000	Completion:	
Maynard Rd <i>From end of asphalt to Portland City Limits</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$19,200	Federal State	Ionia Co RC	Portland Twp	May August	Crack seal complete, chip seal in July or August
			\$76,000	Completion:	

2018 Projects:

updated 07/11/2018

		Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Musgrove Hwy <i>From Jordan Lake Rd to M-66</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:			Start:	May	Current Stage:	
\$185,300	Federal State	Ionia Co RC Twp		Completion:	August	Skip paving and crack seal complete. Chip seal in July or August.	
	\$81,100	\$104,200					
Pleasant St - Village of Saranac <i>Main St to Orchard St</i> <i>Chip seal</i>							
Project Cost:	Funding Source:			Start:	July	Current Stage:	
\$11,000	Federal State	Ionia Co RC Vill. Saranac		Completion:	August	Chip seal to take place in July of August	
		\$11,000					
Pinckney Rd <i>From Potters Rd to 200' south</i> <i>Upgrade road to paved surface</i>							
Project Cost:	Funding Source:		Dynamic Wood	Start:	May	Current Stage:	
\$30,000	Federal State	Keene Twp	Products	Completion:	August	Paving Complete. Chip seal in July or August	
		\$15,000	\$15,000				
Potters Rd <i>From Johnson Rd to Bellamy Rd</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:			Start:	May	Current Stage:	
\$76,000	Federal State	Ionia Co RC Easton Twp		Completion:	August	Crack seal complete, chip seal in July or August	
		\$76,000					
Rector Rd & Haynor Rd <i>From 1 mile west of Haynor Rd to M-21</i> <i>Road reconstruction</i>							
Project Cost:	Funding Source:			Start:	March	Current Stage:	
\$1,050,000	Federal State	Easton Twp Herbrucks Poultry		Completion:	September	Earth excavation and subbase work continues this week on Rector Road. Base work is approx. 60% done on Rector Road	
	\$500,000 \$200,000	\$75,000 \$275,000					
Riverside Dr <i>From M-66 to Kelsey Hwy</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:			Start:	May	Current Stage:	
\$61,000	Federal State	Ionia Co RC Twp		Completion:	August	Crack seal next few weeks. Chip seal in August	
	\$48,800	\$12,200					
Riverside Dr & Libhart St - Village of Lyons <i>from west village limits to south village limits</i> <i>Crack seal, asphalt repairs, and chip seal</i>							
Project Cost:	Funding Source:			Start:	July	Current Stage:	
\$2,400	Federal State	Ionia Co RC Vill. Lyons		Completion:	August	HMA repairs and crack seal complete. Chip seal in July or August	
		\$2,400					
Tabor St - Village of Lyons <i>from Bridge St to 200' south</i> <i>Cold mill and resurface</i>							
Project Cost:	Funding Source:			Start:	July	Current Stage:	
\$2,400	Federal State	Ionia Co RC Vill. Lyons		Completion:	August	Project estimated to begin in July	
		\$2,400					
Tuttle Rd <i>From M-66 to Kelsey Hwy</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:			Start:	May	Current Stage:	
\$78,300	Federal State	Ionia Co RC Twp		Completion:	August	Crack seal next few weeks. Chip seal in August	
	\$62,600	\$15,700					

2018 Projects:

updated 07/11/2018

Single Lane Closures, expect delays		Road will be closed to through traffic - follow signed detour		Project Complete	
Village of Pewamo <i>All Village Streets</i> <i>Crack seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$9,000	Federal	State	Ionia Co RC Vill. of Pewamo	June August	Crack sealing complete
			\$9,000		
Whites Bridge Rd <i>Over Flat River</i> <i>Bridge replacement</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$760,000	Federal	State	Whites Bridge Historical	July May 2019	Project expected to begin October 2018
	\$313,500	\$350,000	\$96,400		
Whites Bridge Rd <i>From Button Rd to 5 Mile Rd</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$41,600	Federal	State	Ionia Co RC Otisco Twp	May August	Crack seal complete, chip seal in July or August
			\$41,600		
Whites Bridge Rd <i>From Ellis Rd to M-44</i> <i>Crack seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$6,400	Federal	State	Ionia Co RC Otisco Twp	May August	Crack seal complete. Project complete
			\$6,400		
Woodard Lake Rd <i>From End of Asphalt to Woods Rd</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$9,400	Federal	State	Ionia Co RC Ronald Twp	May August	Crack seal complete, chip seal in July or August
			\$9,400		