

2019 Projects:

updated 05/15/2019

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour			Project Complete	
Button Rd From Montcalm Ave to Whites Bridge Rd Crack seal						
Project Cost:	Funding Source:			Start:	July	Current Stage:
\$20,000	Federal	State	Ionia Co RC	Completion:	September	Crack seal to begin in the later part of the summer
			\$20,000			
Cutler Rd From east Portland City Limits to Bridge over I-96 Upgrade road to paved surface						
Project Cost:	Funding Source:			Start:	July	Current Stage:
\$226,000	Federal	State	Danby Twp	Completion:	October	Low Bidder CL Trucking and Excavating. Work to begin in July.
			\$113,000			
			Portland Twp			
			\$113,000			
David Hwy From Jordan Lake Rd to Harwood Rd Crack seal						
Project Cost:	Funding Source:			Start:	July	Current Stage:
\$16,000	Federal	State	Ionia Co RC	Completion:	September	Crack seal to begin in the later part of the summer
			\$16,000			
David Hwy From Bridge over Libhart Cr to Lyons Rd Overlay and chip seal						
Project Cost:	Funding Source:			Start:	May	Current Stage:
\$306,615	Federal	State	Ionia Co RC	Completion:	August	Michigan Paving was low bidder. 9% over estimate
			\$205,292			
			County Road			
			Millage			
			\$101,323			
Divine Hwy From David Hwy to Portland City Limits Crack seal and chip seal						
Project Cost:	Funding Source:			Start:	May	Current Stage:
\$103,000	Federal	State	Ionia Co RC	Completion:	August	Crack seal is expected to begin in late May or early June
			\$103,000			
Divine Hwy From N. Portland City Limits to Looking Glass Ave Chip seal						
Project Cost:	Funding Source:			Start:	May	Current Stage:
\$30,000	Federal	State	Ionia Co RC	Completion:	August	Chip seal expected in August but may occur sooner
			\$30,000			
			City of Portland			
			\$30,000			
Drew Rd and Clarksville Rd From Montcalm Ave to Clarksville Village Limits Asphalt repairs, crack seal, and chip seal						
Project Cost:	Funding Source:			Start:	May	Current Stage:
\$184,000	Federal	State	Ionia Co RC	Completion:	August	Paving is expected to begin in late May or early June
			\$184,000			
Ellison Rd From Hawley Hwy to Chickering Rd Overlay and chip seal						
Project Cost:	Funding Source:			Start:	May	Current Stage:
\$126,000	Federal	State	Ionia Co RC	Completion:	August	Paving is expected to begin in late May or early June
			\$126,000			
			County			
			Road Millage			
			\$126,000			

2019 Projects:

updated 05/15/2019

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour			Project Complete
Grand River Ave From Portland Urban Limits to Clintonia Rd Crack seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$24,150	Federal	State	Ionia Co RC \$24,150	July September	Crack seal to begin in the later part of the summer
Grand River Ave From Kelsey Hwy to Keefer Hwy Crack seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$39,000	Federal	State	Ionia Co RC \$39,000	July September	Crack seal to begin in the later part of the summer
Grand River Ave From Morrison Lake Rd to Jordan Lake Rd Chip Seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$130,000	Federal	State	Ionia Co RC \$130,000	June August	Chip seal expected in August but may occur sooner
Grand River Ave From Jordan Lake Road to Kelsey Hwy Overlay and chip seal					
Project Cost:	Funding Source:		County	Start:	Current Stage:
\$718,000	Federal	State	Ionia Co RC Road Millage \$278,500	May August	Drainage work near completion. Paving work at M-66 to begin next week.
Hastings Rd / Conklin Rd / Ware Rd From Montcalm Ave to Grand River Ave Overlay and chip seal					
Project Cost:	Funding Source:		County	Start:	Current Stage:
\$373,000	Federal	State	Ionia Co RC Road Millage \$373,000	May August	Paving is expected to begin in late May or early June
Hawley Hwy / Andres Rd / Krupp Rd From Zahm Rd to Ellison Rd Overlay and chip seal					
Project Cost:	Funding Source:		County	Start:	Current Stage:
\$271,000	Federal	State	Ionia Co RC Road Millage \$271,000	May August	Paving is expected to begin in late May or early June
Hayes Rd From Borden Rd to M-21 Asphalt repairs, crack seal, and chip seal					
Project Cost:	Funding Source:			Start:	Current Stage:
\$200,000	Federal	State	Ionia Co RC \$200,000	May August	Paving is expected to begin in late May or early June
Hayes Rd / Mckenna Rd / Vernier Rd From Borden Rd to Crystal Rd Overlay and chip seal					
Project Cost:	Funding Source:		County	Start:	Current Stage:
\$308,000	Federal	State	Ionia Co RC Road Millage \$308,000	May August	Paving is expected to begin in late May or early June

2019 Projects:

updated 05/15/2019

		Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
Haynor Rd / Rector Rd <i>From end of Asphalt to M-21</i> <i>Chip Seal</i>							
Project Cost:	Funding Source:				Start:	June	Current Stage:
\$40,000	Federal	State	Ionia Co RC	Easton Twp	Completion:	August	Chip seal expected in August but may occur sooner
				\$40,000			
Hubbell Rd / Jefferson Rd <i>From M-66 to Nickle Plate Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$112,000	Federal	State	Ionia Co RC		Completion:	August	Paving is expected to begin in late May or early June
			\$112,000				
Ionia St and Prairie St <i>From M-21 to South Muir Village Limits</i> <i>Chip Seal</i>							
Project Cost:	Funding Source:				Start:	June	Current Stage:
\$32,500	Federal	State	Ionia Co RC	Village of Muir	Completion:	August	Chip seal expected in August but may occur sooner
				\$32,500			
Jackson Rd <i>From Portland Rd to Clarksville Rd</i> <i>Chip Seal</i>							
Project Cost:	Funding Source:				Start:	June	Current Stage:
\$52,000	Federal	State	Ionia Co RC		Completion:	August	Chip seal expected in August but may occur sooner
			\$52,000				
Jordan Lake Rd <i>From Clarksville Rd to Lake Odessa Village Limits</i> <i>Crack seal and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$149,000	Federal	State	Ionia Co RC		Completion:	August	Crack seal is expected to begin in late May or early June
			\$149,000				
Jordan Lake Rd <i>From Grand River Ave to Clarksville Rd</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$24,150	Federal	State	Ionia Co RC		Completion:	September	Crack seal to begin in the later part of the summer
			\$24,150				
Keefer Hwy <i>From Grand River Ave to Clarksville Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$78,000	Federal	State	Ionia Co RC		Completion:	August	Paving is expected to begin in late May or early June
			\$78,000				
Keefer Hwy <i>From Musgrove Hwy to Eaton Hwy</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$16,000	Federal	State	Ionia Co RC		Completion:	September	Crack seal to begin in the later part of the summer
			\$16,000				

2019 Projects:

updated 05/15/2019

		Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
Long Lake Rd <i>From Belding City Limits to Johnson Rd</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$16,000	Federal	State	Ionia Co RC		Completion:	September	Crack seal to begin in the later part of the summer
			\$16,000				
Looking Glass Rd <i>From Divine Hwy to End of Asphalt</i> <i>Chip Seal</i>							
Project Cost:	Funding Source:				Start:	June	Current Stage:
\$9,500	Federal	State	Ionia Co RC	Portland Twp	Completion:	August	Chip seal expected in August but may occur sooner
			\$9,500				
Maynard Rd <i>From W. Portland City Limits to Divine Hwy</i> <i>Chip seal</i>							
Project Cost:	Funding Source:				Start:	May	Current Stage:
\$25,000	Federal	State	Ionia Co RC	City of Portland	Completion:	August	Chip seal expected in August but may occur sooner
			\$25,000				
Nash Hwy <i>From Grand River Ave to Clarksville Village Limits</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$20,500	Federal	State	Ionia Co RC		Completion:	September	Crack seal to begin in the later part of the summer
			\$20,500				
Nickle Plate Rd <i>From End of Asphalt to Hubbardston Rd</i> <i>Overlay and chip seal</i>							
Project Cost:	Funding Source:		County		Start:	May	Current Stage:
\$194,000	Federal	State	Ionia Co RC	Road Millage	Completion:	August	Paving is expected to begin in late May or early June
			\$194,000				
Orleans Rd / Meade Rd / Haynor Rd <i>From Orleans Cemetery to Cowan Rd</i> <i>Overlay and chip seal</i>							
Project Cost:	Funding Source:		County		Start:	May	Current Stage:
\$450,000	Federal	State	Ionia Co RC	Road Millage	Completion:	August	Paving is expected to begin in late May or early June
			\$450,000				
Portland Rd <i>From Jackson Rd to Jordan Lake Rd</i> <i>Overlay and chip seal</i>							
Project Cost:	Funding Source:		County		Start:	May	Current Stage:
\$390,000	Federal	State	Ionia Co RC	Road Millage	Completion:	August	Paving is expected to begin in late May or early June
			\$390,000				
Potters Rd <i>From Marble Rd to Johnson Rd</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	July	Current Stage:
\$43,000	Federal	State	Ionia Co RC		Completion:	September	Crack seal to begin in the later part of the summer
			\$43,000				

2019 Projects:

updated 05/15/2019

		Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour		Project Complete	
Powell Hwy / Borden Rd <i>From Woods Rd to Stage Rd</i> <i>Chip Seal</i>							
Project Cost:	Funding Source:				Start:	Current Stage:	
\$48,000	Federal	State	Ionia Co RC		June	Chip seal expected in August but may occur sooner	
			\$48,000		August		
Riverside Dr <i>From Saranac Village Limits to Ainsworth Rd</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	Current Stage:	
\$39,000	Federal	State	Ionia Co RC		July	Crack seal to begin in the later part of the summer	
			\$39,000		September		
Riverside Dr <i>From Montcalm Ave to Saranac Village Limits</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	Current Stage:	
\$37,000	Federal	State	Ionia Co RC		July	Crack seal to begin in the later part of the summer	
			\$37,000		September		
Stage Rd <i>From Nickle Plate Rd to M-21</i> <i>Crack seal</i>							
Project Cost:	Funding Source:				Start:	Current Stage:	
\$17,100	Federal	State	Ionia Co RC		July	Crack seal to begin in the later part of the summer	
			\$17,100		September		
Sunfield Hwy <i>From Grand River Ave to Clarksville Rd</i> <i>Overlay and chip seal</i>							
Project Cost:	Funding Source:			County	Start:	Current Stage:	
\$445,000	Federal	State	Ionia Co RC	Road Millage	May	Paving work to begin this week.	
				\$165,000	August		
	\$300,000						
Whites Bridge Rd <i>Over Flat River</i> <i>Bridge replacement</i>							
Project Cost:	Funding Source:				Start:	Current Stage:	
\$760,000	Federal	State	Whites Bridge Historical		Sept	Project delayed until fall 2019	
	\$313,500	\$350,000	\$96,400		Dec		
Woods Rd <i>From M-66 to Powell Hwy</i> <i>Overlay and chip seal</i>							
Project Cost:	Funding Source:			County	Start:	Current Stage:	
\$388,000	Federal	State	Ionia Co RC	Road Millage	May	Paving is expected to begin in late May or early June	
				\$388,000	August		