

2019 Projects:

updated 10/16/2019

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour			Project Complete
<b>Button Rd</b>		From Montcalm Ave to Whites Bridge Rd			Crack seal
Project Cost: \$20,000	Funding Source: Federal State	Ionia Co RC \$20,000	Start: July Completion: September	Current Stage: Crack seal complete	
<b>Cutler Rd</b>		From east Portland City Limits to Bridge over I-96			Upgrade road to paved surface
Project Cost: \$226,000	Funding Source: Federal State	Danby Twp \$113,000	Portland Twp \$113,000	Start: September Completion: October	Current Stage: Aggregate base and ditch restoration this week. Paving in 2 weeks.
<b>David Hwy</b>		From Jordan Lake Rd to Harwood Rd			Crack seal
Project Cost: \$16,000	Funding Source: Federal State	Ionia Co RC \$16,000	Start: July Completion: September	Current Stage: Project complete	
<b>David Hwy</b>		From Bridge over Libhart Cr to Lyons Rd			Overlay and chip seal
Project Cost: \$306,615	Funding Source: Federal State	Ionia Co RC \$205,292	County Road Millage \$101,323	Start: June Completion: August	Current Stage: Project complete
<b>Divine Hwy</b>		From David Hwy to Portland City Limits			Crack seal and chip seal
Project Cost: \$103,000	Funding Source: Federal State	Ionia Co RC \$103,000	Start: May Completion: August	Current Stage: Project complete	
<b>Divine Hwy</b>		From N. Portland City Limits to Looking Glass Ave			Chip seal
Project Cost: \$30,000	Funding Source: Federal State	Ionia Co RC \$30,000	City of Portland \$30,000	Start: May Completion: August	Current Stage: Project complete
<b>Drew Rd and Clarksville Rd</b>		From Montcalm Ave to Clarksville Village Limits			Asphalt repairs, crack seal, and chip seal
Project Cost: \$184,000	Funding Source: Federal State	Ionia Co RC \$184,000	Start: May Completion: August	Current Stage: Project complete	
<b>Ellison Rd</b>		From Hawley Hwy to Chickering Rd			Overlay and chip seal
Project Cost: \$126,000	Funding Source: Federal State	Ionia Co RC \$126,000	County Road Millage	Start: July Completion: August	Current Stage: Project complete
<b>Grand River Ave</b>		From Portland Urban Limits to Clintonia Rd			Crack seal
Project Cost: \$24,150	Funding Source: Federal State	Ionia Co RC \$24,150	Start: July Completion: September	Current Stage: Project complete	



2019 Projects:

updated 10/16/2019

Single Lane Closures, expect delays		Road will be (is) closed to through traffic - follow signed detour			Project Complete
<b>Ionia St and Prairie St</b> <i>From M-21 to South Muir Village Limits</i> <i>Chip Seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$32,500	Federal	State	Ionia Co RC Village of Muir \$32,500	July August	Project complete
<b>Jackson Rd</b> <i>From Portland Rd to Clarksville Rd</i> <i>Chip Seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$52,000	Federal	State	Ionia Co RC \$52,000	July August	Project complete
<b>Jordan Lake Rd</b> <i>From Clarksville Rd to Lake Odessa Village Limits</i> <i>Crack seal and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$149,000	Federal	State	Ionia Co RC \$149,000	July August	Crack seal completed. Chip seal now scheduled for 2020.
<b>Jordan Lake Rd</b> <i>From Grand River Ave to Clarksville Rd</i> <i>Crack seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$24,150	Federal	State	Ionia Co RC \$24,150	July September	Project complete
<b>Keefer Hwy</b> <i>From Grand River Ave to Clarksville Rd</i> <i>Asphalt repairs, crack seal, and chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$78,000	Federal	State	Ionia Co RC \$78,000	May August	Project complete
<b>Keefer Hwy</b> <i>From Musgrove Hwy to Eaton Hwy</i> <i>Crack seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$16,000	Federal	State	Ionia Co RC \$16,000	July September	Project complete
<b>Long Lake Rd</b> <i>From Belding City Limits to Johnson Rd</i> <i>Crack seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$16,000	Federal	State	Ionia Co RC \$16,000	July September	Project complete
<b>Looking Glass Rd</b> <i>From Divine Hwy to End of Asphalt</i> <i>Chip Seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$9,500	Federal	State	Ionia Co RC Portland Twp \$9,500	July August	Project complete
<b>Maynard Rd</b> <i>From W. Portland City Limits to Divine Hwy</i> <i>Chip seal</i>					
Project Cost:	Funding Source:			Start:	Current Stage:
\$25,000	Federal	State	Ionia Co RC City of Portland \$25,000	May August	Project complete



**2019 Projects:**

updated 10/16/2019

	<b>Single Lane Closures, expect delays</b>	<b>Road will be (is) closed to through traffic - follow signed detour</b>	<b>Project Complete</b>
--	--	---	-------------------------

<b>Sunfield Hwy</b>	<i>From Grand River Ave to Clarksville Rd</i>	<i>Overlay and chip seal</i>
---------------------	---	------------------------------

<b>Project Cost:</b>	<b>Funding Source:</b>	<b>County</b>	<b>Start:</b>		<b>Current Stage:</b>
\$445,000	Federal State \$300,000	Ionia Co RC Road Millage \$165,000	May August	Completion:	Project complete

<b>Whites Bridge Rd</b>	<i>Over Flat River</i>	<i>Bridge replacement</i>
-------------------------	------------------------	---------------------------

<b>Project Cost:</b>	<b>Funding Source:</b>		<b>Start:</b>		<b>Current Stage:</b>
\$760,000	Federal State \$313,500 \$350,000	Whites Bridge Historical \$96,400	Sept Dec	Completion:	The contractor is cutting individual truss members. They will begin connecting members once complete.

<b>Woods Rd</b>	<i>From M-66 to Powell Hwy</i>	<i>Overlay and chip seal</i>
-----------------	--------------------------------	------------------------------

<b>Project Cost:</b>	<b>Funding Source:</b>	<b>County</b>	<b>Start:</b>		<b>Current Stage:</b>
\$388,000	Federal State	Ionia Co RC Road Millage \$388,000	May August	Completion:	Project complete